

**'No Dig' Surfacing**

Trees can be affected by construction within the RPAs either through the direct damage caused by the removal of roots, compaction of the rooting environment or secondary damage such as poisoning through leaks and spills (oil, fuels, etc.) or through deicing (road salt, etc.).

Proposed hard surfacing within the RPAs of retained trees is to be designed so that it can be situated above the existing soil level and to minimise any adverse impact upon the tree RPAs. As the use of traditional foundations can result in excessive root loss through direct removal of roots during excavation and by compaction of the soil beneath the excavation, as such this 'traditional' type of foundation should be avoided.

When designing hard surfacing that is to be situated within RPAs, the design team need to pay particular attention to the proposed design (pedestrian, domestic traffic, delivery vans, Emergency vehicles, HGVs etc.), the existing and proposed levels of hard surfacing and finished floor levels, edging types and details, proximity to tree trunks and surface rooting, contamination capture, SUDs, etc.

Possible sub-bases (foundations systems) for hard surfacing situated within the RPAs of retained trees could include:

- A proprietary system such as a multi-dimensional confinement system (Caféde TRP or similar)
- Engineered solution such as a road deck, bridge, etc.

An engineered solution is likely require a level of excavation for site specific investigations to locate roots to aid in foundation design so that a suitable foundation can be designed to avoid roots and for the installation of the structure.

**NB:** The use of a multi-dimensional confinement systems and/or an engineered solution will affect the finished level of the hard surfacing by raising the levels and needs to be taken into consideration when designing foundations and setting the finished floor levels of adjacent buildings.

**Utility apparatus**

**Underground utility apparatus**


Mechanical trenching for the installation of underground apparatus and drainage severs any roots present and can change the local hydrology in a way that adversely affects the health of the tree. For this reason, particular care should be taken in the root and methods of installation of all underground apparatus. Wherever possible, apparatus should be routed outside of RPAs. Where this is not possible, it is preferable to keep apparatus together in common ducts, all inspection chambers should be sited outside of the RPAs.

Where underground apparatus is to pass within the RPAs, detailed plans showing the proposed route should be drawn up in conjunction with the project arboriculturist. In such cases trenchless methods should be used with entry and retrieval pits being located outside of the RPAs. If the option is not feasible and providing roots can be retained and protected excavations should be undertaken using hand held tools (air-spade, fork, shovel) or a combination of trenchless and manual excavation (broken trench).

Any design and installation should be undertaken in accordance with the National Joint Utilities Guidelines (NJUG).

**Above-ground utility apparatus**

Above-ground utility apparatus including CCTV cameras and lighting should be sited to avoid the need for ornamental tree pruning, as such the current and future cover side of the tree should be assessed. Tree branches can be pruned back with care to provide space, though it is not appropriate for repetitive and significant tree work to be an initial design solution unless this is a suitable management outcome for the tree. Any pruning should be undertaken in accordance with BS3998:2010.




Indicative only

Note: Partial removal of group to facilitate the Thames Water relocation, as per the landscape design.

Note: Mature birch tree to remain, originally part of G08 but is situated on neighboring land.

Issue: Proposed hard surfacing situated within the RPA of tree T18.  
Solution: Proposed surfacing to be designed in conjunction with an arboriculturist so that it can be constructed entirely above the existing soil level.



**Arboricultural Impacts**

Impacts	No. of trees
Trees to be removed	14
Groups/hedges to be removed	4
Trees with proposed measures into RPAs	1
Groups/Hedges with proposed measures into RPAs	0
Trees that will require pruning	0
Groups/Hedges that will require pruning	0
Trees to be translocated	0
Groups/Hedges to be translocated	0

No.	Species	Proposed structure	Incursion
T18	Birch	Hard Surfing	RPA

**Arboricultural Impacts - RPAs (Area)**

No.	Species	RPA (sqm)	Incursion (sqm)
T18	Birch	724	47

**Tree Work Schedule**

Tree No.	Species	Works	Category
T04	Decid. Cedar	Full tree and remove stump	B12
T06	Parquagee Laurel	Full tree and remove stump	C2
T07	Bay	Full tree and remove stump	C2
T09	Quin	Full tree and remove stump	B12
T10	Quin	Full tree and remove stump	U12
T11	Quin	Full tree and remove stump	B12
T12	Leyland Cypress	Full tree and remove stump	B12
T13	Sweet Chestnut	Full tree and remove stump	B12
T14	Sweet Chestnut	Full tree and remove stump	B12
T15	Wild Cherry	Full tree and remove stump	U12
T16	Buttery Bush	Full tree and remove stump	C1
T17	Savanne	Full tree and remove stump	B12
T19	Mountain Ash	Full tree and remove stump	C1
T20	Red Spindle	Full tree and remove stump	B1
G08	A Group	Full trees and remove stumps	B12
G09	Common Ash	Full trees and remove stumps	C2
G10	A Group	Full trees and remove stumps	C2
H01	Common Box	Full trees and remove stumps	C1

**No. of individual trees to be removed**

U	A	B	C
2	0	8	4

**No. of groups / hedges to be removed**

U	A	B	C
0	0	1	0

**Arboricultural Method Statement**

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree work - Recommendations. All arising's are to be removed and the site is to be left as found. Care is to be taken of the ground and retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as limbers, lorries, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.



Project: Orchard Lane, East Molesey, Surrey, KT8 0BN

Client: Lifestyle Residences

Drawing: Arboricultural Impact Assessment

Based on: 2241-EXA-XX-GF-DR-L-00101

Drawing No: Arbtech AIA 01 Rev: A

Date: June 2023 Scale: 1:200 @ A0 Drawn: AJN

**Key:**

Tree No.	1	Tree Category	Trunk	Category 'B' trees
RPA	Circle	Category 'C' trees	Category 'C' groups	Trees to be removed
Category 'C' trees	Circle	Category 'C' groups	Incursion - Structure	Incursion - Hard Surfacing